BRUHATH BENGALURU MAHANAGARA PALIKE

YELAHANKA ZONE

COMPLETION REPORT

1	Name of Work	"Improvements to roads and drains atMuneshwara Nagara, Near Doddamma devi temple, kattigenahalli village and Surrounding Area in Ward No.05"			
2	Estimated Cost Accepted Tender Cost	Est Cost Rs:	88.00 Lakhs	Accepted Tender Cost	7991706/-
3	Sanctioned Estimate No & Dt	AS No:	14/20-21	TS No:	05/20-21
4	Head of Account	P3736, Development of kempegowda park Ward No.13, Mallasandra			
5	Work order No & Dt	BBMP / EE/ BTP/ W.O /176/2020-21 , Dated: 13.01.2021			
6	Work Code/Job Code	005-20-000079			
7	Name of Contractor	Sri.Umesh N			
8(A)	Time stipulated for completion of work	90 Days			
(B)	Delay in execution of work	-			
9	Schedule DT of Start of work (as per W.O)	27.01.2021			
10	Schedule DT of Completion (as per W.O)	7/4/21			
11	Measurement recorded in	M B No	3549/17-18		
		Page No	35485-60		
12	Check Measurement of the AEE/EE	M B No	3549/17-18		
		Page No	35485-60		
13	Name of the Office/ Office In charge of the work				
14	a) Asst. Eng/Junior Eng:	Mahantesh Kumar. V. N.			
	b) Asst Executive Engineer:	Shridhar. B. S			

Sanctioned Estimated Cost In Rs.	Accepted Tendered Amount in Rs.	Amount Claimed as per bills (Rs)	DIFFERENCE		Remarks
			Excess	Savings	
88.00 Lakhs	7991706/-	7989071.33 7988000/-		812008/-	5.10% Below

1. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.
2. Certified that the above work has been completed within the stipulated time noted in the work order.
3. Certified that the contractor has delayed and completed the work for which necessary time has been recovered.

Assistant Engineer
Ward No.05
ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ
ಬೃ.ಬೆ.ಮ.ಪಾ, ಬೆಂಗಳೂರು

Assistant Executive Engineer
Byatarayanapura Sub division,
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24